

CLAWSON CONSTRUCTION - ROUGH WORK SCHEDULE

C.C.I.		HERB	SLTM HOUSE	SLTM LANDSCAPE	UMUK	TYSN	DCSR
MON.	1/23/12		NorCal Scratch Coat		Bohannan Rear deck setup	Demolition	
TUE.	1/24/12	Renaissance Front Wall Caps					
WED.	1/25/12			AP Backhoe Site Grading		AP Backhoe Grading	
THUR.	1/26/12					CCI Foundation	AP Backhoe Grade
FRI.	1/27/12						AP Backhoe Grade
MON.	1/30/12		NorCal Scratch Coat	Bohannan Site Ret. Walls. Ftgs.	Pre deck inspection		Bohannan Pier Layout
TUE.	1/31/12	Norcal Plastering Stucco Walls			Bohannan Pour Rear		
WED.	2/1/12						
THUR.	2/2/12	Green Valley Landscape			East Bay Masonry BBQ		Bohannan Foundation
FRI.	2/3/12					Foundation Inspection	
MON.	2/6/12		NorCal Brown Coat			Foundation Pour	
TUE.	2/7/12				Cal Bay BBQ Granite	Foundation Strip	
WED.	2/8/12					Drainage Underfloor	Foundation HD Layout
THUR.	2/9/12		Custom Decorator Ext. Paint		Renisance Wall Caps	Frame Underfloor	
FRI.	2/10/12					Drainage Permitter	Foundation Inspection
MON.	2/13/12		East Bay Msrnry. Exterior Veneer			All Weather HVAC Underfloor	Foundation Pour
TUE.	2/14/12					Underfloor Inspection	Foundation Strip
WED.	2/15/12				Norcal Plastering Site Walls	Underfloor Insulation / Insp.	Drainage Underfloor
THUR.	2/16/12					Frame First Floor	Frame Underfloor
FRI.	2/17/12						Water Well Soundings

Please call with questions, input, and confirmations. Thank You, Chris

Mobile 925 200-0990

<http://www.clawsonconstruction.com/schedule/frameschedule.pdf>

CLAWSON CONSTRUCTION - ROUGH WORK SCHEDULE

C.C.I.		HERB	SLTM HOUSE	SLTM LANDSCAPE	UMUK	TYSN	DCSR
MON.	2/20/12		East Bay Msnry. Exterior Veneer		GVL Landscape		
TUE.	2/21/12						
WED.	2/22/12					Stack	Plumbing Underfloor
THUR.	2/23/12						Drainage Perimeter
FRI.	2/24/12						
MON.	2/27/12		East Bay Msnry. Exterior Veneer				HVAC Underfloor
TUE.	2/28/12					All Weather Gutter	
WED.	2/29/12					HVAC Top-out	Underfloor Inspection
THUR.	3/1/12					Shear Inspection	Underfloor Insulation
FRI.	3/2/12					Sure Fit Roof Dry-in / Nelson Drywall Stock	
MON.	3/5/12		East Bay Msnry. Exterior Veneer			Set Windows and Doors	Underfloor Insulation Inspection
TUE.	3/6/12					Dawson Electrical / Norcal Lath	Frame First Floor
WED.	3/7/12					Victory Fire Protection	
THUR.	3/8/12					Central Alarm / Entertainment /	
FRI.	3/9/12					Frame Inspection	
MON.	3/12/12					Frame Insulation / Inspection	
TUE.	3/13/12		CCI Construct Shutters			Drywall	Frame First Floor
WED.	3/14/12					Drywall Inspection	
THUR.	3/15/12		All Weather Measure Downspouts			Exterior Scratch Coat	
FRI.	3/16/12		Exterior Color Coat				

Please call with questions, input, and confirmations. Thank You, Chris

Mobile 925 200-0990

<http://www.clawsonconstruction.com/schedule/frameschedule.pdf>

CLAWSON CONSTRUCTION - ROUGH WORK SCHEDULE

C.C.I.		HERB	SLTM HOUSE	SLTM LANDSCAPE	UMUK	TYSN	DCSR
MON.	3/19/12						
TUE.	3/20/12					Exterior Brown Coat	Frame Second Floor Joist
WED.	3/21/12		Paint Shutters / Downspouts			Exterior Paint / Exterior Veneer	
THUR.	3/22/12		Set Downspouts				
FRI.	3/23/12						
MON.	3/26/12						
TUE.	3/27/12		Remove Scaffold				Frame Second Floor Joist
WED.	3/28/12					Color Coat Stucco	
THUR.	3/29/12					Downspouts	
FRI.	3/30/12					Hardscape	Second Floor Frame
MON.	4/2/12						
TUE.	4/3/12						
WED.	4/4/12						
THUR.	4/5/12						
FRI.	4/6/12						Second Floor Frame
MON.	4/9/12						
TUE.	4/10/12						
WED.	4/11/12						Truss Delivery
THUR.	4/12/12						Stack
FRI.	4/13/12						