

CLAWSON CONSTRUCTION - ROUGH WORK SCHEDULE					
C.C.I.		JRCH	BODL	HERB	SLTM
MON.	8/30/10	Mantel Angelos Ext. Precast / Alta Pools	CCI Stack		Limone Grading
TUE.	8/31/10	Alta Pools Excavate			
WED.	9/1/10	BC Ret. Wall Ftg. / Nor-cal Plstrg. Samples		Done Right Plumbing Underfloor	
THUR.	9/2/10	OK Sht. Mtl. Measure Downspouts	Comp-U-Tech Truss Deliv.	Beto Limones Drainage Permitter	Utilities
FRI.	9/3/10	GFK Ret. Wall Ftg.	CCI Stack		
MON.	9/6/10	HOLIDAY	HOLIDAY	HOLIDAY	HOLIDAY
TUE.	9/7/10	Bohannon Site Retaining Walls	CCI Stack	All Weather Underfloor	
WED.	9/8/10	NorCal Plastering Finish Coat		CCI Erosion Control	
THUR.	9/9/10	CCI Shutters		Underfloor Inspection	
FRI.	9/10/10	Ret. Wall Inspection		Sure Fit Underfloor Insulation	
MON.	9/13/10	BC Pour / Cust. Deco. Paint DS	CCI Stack	Comp-U-Tech provide Prelim truss layout	Bonnano Asphalt
TUE.	9/14/10	Mason CMU Ret. Wall		Underfloor Insulation Inspection	
WED.	9/15/10	Sure Fit Roof Layup		CCI Frame First Floor	
THUR.	9/16/10	CMU lift Inspection			
FRI.	9/17/10	Pour CMU Ret. Wall			Civil Engineer
MON.	9/20/10	Drainage Ret. Wall	CCI Stack		Foundation Pier/Ftg Layout
TUE.	9/21/10				Foundation Excavate / Soils Engineer
WED.	9/22/10	Drainage Inspection	Shear Inspection	CCI Frame First Floor	
THUR.	9/23/10	Backfill Lwr. Ret. Wall	Done Right Plumbing Top-Out		Foundation
FRI.	9/24/10	BC Upper Ret Wall Ftg.	All Weather Top-Out		

CLAWSON CONSTRUCTION - ROUGH WORK SCHEDULE					
C.C.I.		JRCH	BODL	HERB	SLTM
MON.	9/27/10		Sure-Fit Roof Dry-in		
TUE.	9/28/10	GFK Ret. Wall Ftg.			
WED.	9/29/10	BC Upper Ret Wall Ftg.	Window and Door Delivery	CCI Frame Second Floor Joist	Foundation HD Layout
THUR.	9/30/10				
FRI.	10/1/10				Foundation Inspection
MON.	10/4/10	Upper Ret. Wall Inspection			Foundation Pour
TUE.	10/5/10	BC Pour upper Retain Wall			Foundation Strip
WED.	10/6/10			CCI Frame Second Floor Joist	Drainage Underfloor
THUR.	10/7/10				Frame Underfloor
FRI.	10/8/10				Water Well Soundings
MON.	10/11/10			CCI Second Floor Frame	
TUE.	10/12/10				
WED.	10/13/10				Plumbing Underfloor
THUR.	10/14/10				Drainage Permitter
FRI.	10/15/10				
MON.	10/18/10			CCI Second Floor Frame	HVAC Underfloor
TUE.	10/19/10				
WED.	10/20/10				Underfloor Inspection
THUR.	10/21/10			Comp-U-Tech Truss Delivery	Underfloor Insulation
FRI.	10/22/10			CCI Stack	

CLAWSON CONSTRUCTION - ROUGH WORK SCHEDULE					
C.C.I.		JRCH	BODL	HERB	SLTM
MON.	10/25/10				Undefloor Insulation Inspection
TUE.	10/26/10				Frame First Floor
WED.	10/27/10				
THUR.	10/28/10				
FRI.	10/29/10			CCI Stack	
MON.	11/1/10				
TUE.	11/2/10				Frame First Floor
WED.	11/3/10				
THUR.	11/4/10				
FRI.	11/5/10			CCI Stack	
MON.	11/8/10				
TUE.	11/9/10				Frame Second Floor Joist
WED.	11/10/10				
THUR.	11/11/10			All Weather Gutter	
FRI.	11/12/10			Done Right Plumbing Top-out	
MON.	11/15/10			All Weather Top-out	
TUE.	11/16/10			Shear Inspection	Frame Second Floor Joist
WED.	11/17/10			Sure Fit Roof Dry-in	
THUR.	11/18/10			Window and Door Delivery	
FRI.	11/19/10			Set Windows and Doors	Second Floor Frame