

CLAWSON CONSTRUCTION INC.

FINISH WORK SCHEDULE

day	date	SLTM				CSR
MON.	01/16/12	Drywall				
TUES	01/17/12	Need stair contract				
WED.	01/18/12	Need Paint selection 1				
THURS.	01/19/12					
FRI.	01/20/12					
MON.	01/23/12	Drywall				
TUES	01/24/12					
WED.	01/25/12					
THURS.	01/26/12					
FRI.	01/27/12					
MON.	01/30/12	Drywall				
TUES	01/31/12					
WED.	02/01/12					
THURS.	02/02/12					
FRI.	02/03/12	Drywall complete				
MON.	02/06/12	National Door install garage doors				
TUES	02/07/12	Trim Deliver				
WED.	02/08/12					
THURS.	02/09/12					
FRI.	02/10/12					

CLAWSON CONSTRUCTION INC.

FINISH WORK SCHEDULE

day	date	SLTM				CSR
MON.	02/13/12	Precision Cabinets install ???				
TUES	02/14/12					
WED.	02/15/12					
THURS.	02/16/12					
FRI.	02/17/12					
MON.	02/20/12	CCI Trim				
TUES	02/21/12					
WED.	02/22/12	Need Tile selection 1				
THURS.	02/23/12					
FRI.	02/24/12					
MON.	02/27/12	CCI Trim Stair sub install ???				
TUES	02/28/12					
WED.	02/29/12					
THURS.	03/01/12					
FRI.	03/02/12					
MON.	03/05/12	CCI Trim				
TUES	03/06/12					
WED.	03/07/12					
THURS.	03/08/12					
FRI.	03/09/12					

CLAWSON CONSTRUCTION INC.

FINISH WORK SCHEDULE

day	date	SLTM				CSR
MON.	03/12/12	CCI Trim Custom Dec start upstairs				
TUES	03/13/12					
WED.	03/14/12					
THURS.	03/15/12					
FRI.	03/16/12					
MON.	03/19/12	CCI Trim				
TUES	03/20/12					
WED.	03/21/12	Hardware selection Lighting selection 1				
THURS.	03/22/12					
FRI.	03/23/12					
MON.	03/26/12	CCI Trim				
TUES	03/27/12					
WED.	03/28/12					
THURS.	03/29/12					
FRI.	03/30/12					
MON.	04/02/12	Custom Dec start down stairs				
TUES	04/03/12					
WED.	04/04/12					
THURS.	04/05/12					
FRI.	04/06/12					