

CLAWSON CONSTRUCTION INC.

FINISH WORK SCHEDULE

day	date	JRCH	KTPD	HERB		CSR
MON.	08/30/10	CCI Trim				
TUES	08/31/10					
WED.	09/01/10	Need paint-tile- HDWR-Lighting selections	Final Building inspection ???			
THURS.	09/02/10		Final Building inspection ???			
FRI.	09/03/10					
MON.	09/06/10	Holiday	Holiday	Holiday	Holiday	Holiday
TUES	09/07/10					
WED.	09/08/10					
THURS.	09/09/10					
FRI.	09/10/10	SGL deilver doors				
MON.	09/13/10	CCI Trim				
TUES	09/14/10					
WED.	09/15/10					
THURS.	09/16/10					
FRI.	09/17/10					
MON.	09/20/10	Jones Cabinet deilivery				
TUES	09/21/10					
WED.	09/22/10					
THURS.	09/23/10					
FRI.	09/24/10					

CLAWSON CONSTRUCTION INC.

FINISH WORK SCHEDULE

day	date	JRCH	KTPD	HERB		CSR
MON.	09/27/10	Custom Decorators start game room				
TUES	09/28/10					
WED.	09/29/10					
THURS.	09/30/10					
FRI.	10/01/10					
MON.	10/04/10	CCI Trim				
TUES	10/05/10					
WED.	10/06/10	CalBay template counter tops				
THURS.	10/07/10					
FRI.	10/08/10					
MON.	10/11/10	Custom Decorators				
TUES	10/12/10					
WED.	10/13/10					
THURS.	10/14/10					
FRI.	10/15/10					
MON.	10/18/10	Custom Decorators				
TUES	10/19/10					
WED.	10/20/10					
THURS.	10/21/10	CalBay wire lath showers only				
FRI.	10/22/10					

CLAWSON CONSTRUCTION INC.

FINISH WORK SCHEDULE

day	date	JRCH	KTPD	HERB		CSR
MON.	10/25/10	Shower lath inspection				
TUES	10/26/10	Custom Decorators				
WED.	10/27/10					
THURS.	10/28/10					
FRI.	10/29/10					
MON.	11/01/10	CalBay start 4-5 weeks to complete				
TUES	11/02/10					
WED.	11/03/10					
THURS.	11/04/10					
FRI.	11/05/10					
MON.	11/08/10	CalBay				
TUES	11/09/10	EastBay Masonry FR face				
WED.	11/10/10					
THURS.	11/11/10					
FRI.	11/12/10					
MON.	11/15/10	CalBay				
TUES	11/16/10					
WED.	11/17/10					
THURS.	11/18/10					
FRI.	11/19/10					